| Army School Age & Teen Project USAREUR Site Planning |                |            |               |               |          |                 |          |                     |                       |                               | Installed                       |                   |
|--|----------------|------------|---------------|---------------|----------|-----------------|----------|---------------------|-----------------------|-------------------------------|---------------------------------|-------------------|
| # Days   | #<br>Computers | Building # | LAN Wiring In | Power Ordered | Power In | LI Contract Out | LI Hired | LSR Class A Ordered | LSR Class A Installed | LSR 4 Wire to Gateway Ordered | LSR 4 Wire to Gateway Installed | Scheduled<br>Date |
| Ansbach  | 7              |            |               |               |          |                 |          |                     |                       |                               |                                 |                   |
| Hohenfels<br>—282nd BSB——                            | 7              | 72         |               |               |          |                 |          |                     |                       |                               |                                 |                   |
| 100th ASG  |                |            |               |               |          |                 |          |                     |                       |                               |                                 |                   |
| —Schweinfurt—  | 15             |            |               |               |          |                 |          |                     |                       |                               |                                 |                   |
|  |                |            |               |               |          |                 |          |                     |                       |                               |                                 |                   |
|  | 15             |            |               |               |          |                 |          |                     |                       |                               |                                 |                   |

+ Reported Done by the Pilot Site

LAN Wiring is being provided by HQ USAREUR SS Indicates Site Survey Received Scheduled Date is tentative pending site readiness and arrival of computers

## Army School Age & Teen Project USAREUR Site Planning Explanation Sheet

**# Days -** The estimated amount of days needed at the site for proper installation/configuration of all hardware with some orientation provided to the lab instructor (if hired/available).

**# Computers** - The number of workstations that will be available for usage by project participants. This does not reflect the server computer which will not be available for use by a project participant.

**Building # -** Where the computers will be installed.

**LAN Wiring In -** If the Local Area Network (LAN) wiring is in. This wiring is 10BaseT, Category 5, 8 wire, with RJ45 connectors. With the exception of Mannheim, all LAN wiring is done through HQ USAREUR. This is **priority 2** for installation.

**Power Ordered** - If the room needed a power upgrade or additional power plugs, whether a work order has been submitted to DEH. This is **priority 1** for installation. All equipment being ordered is 220V.

**Power In -** Whether DEH has acted upon the submitted work order and if the room now has sufficient power for installation. This is **priority 1** for installation. If this box is not checked, you don't have sufficient power or power outlets.

LI Contract Out - If the site is currently advertising for a lab instructor with a job description/contract that has been approved.

LI Hired - Has the site hired a lab instructor.

**LSR Class A Ordered** - Whether a local support request for a voice, DSN line that is capable of reaching HQ USAREUR, 370-8172, has been ordered through the site's DOIM. This line is for voice support of the lab.

**LSR Class A Installed -** If the voice line has been installed by the DOIM.

**LSR 4 Wire to Gateway Ordered -** A local support request for a 4 wire dedicated line to the DOIM's gateway. This line will route TCP/IP and provide for the internet connection for all the computers in the lab. Some sites may require a leased, commercial line instead of a military line.

LSR 4 Wire to Gateway Installed - If the line to the gateway has been installed by the DOIM.

**Scheduled Date** - If the power is ready and the computers have arrived, the day installation at each site will begin & end.