

Army School Age & Teen Project USAREUR Site Planning

		# Days		# Computers	Building #	LAN Wiring In	Power Ordered	Power In	LI Contract Out	LI Hired	LSR Class A Ordered	LSR Class A Installed	LSR 4 Wire to Gateway Ordered	LSR 4 Wire to Gateway Installed	Scheduled Date
Mark & Charlie		2	PHV Youth Center*	7	4533		X	+	+		X		+		5/21-5/22/96
Joel & Ron	Heidelberg 411th BSB 26th ASG	2	Pearson Building	7	4461		X	+	+		X		+		5/17-5/20/96
		X	Nachrichten Kaserne*				Not Being Done								
Joel & Ron	Mannheim 293rd BSB 26th ASG	4	BFV Youth Center	15	696		X		+	+	X	+	X	+	4/16-4/19/96
		X	Worms*				Not Being Done								
Joel & Ron	Baumholder 222nd BSB 53rd ASG	4	Wetzel Teen Center	15	8867		+		NA	NA	+	+	+	+	4/26-5/1/96
		4	Wetzel Youth Center	15	8880										4/22-4/25/96
		X	Smith Kaserne		8046		Not Being Done								
Mark & Charlie	Stuttgart 6th ASG	4	Patch	15 SS	2337		X	X	X	X	X	X			4/16-4/19/96
		3	Robinson	7 SS	151		X	X	X	X	X				4/22-4/24/96
		3	Augsburg Cramerton	7	581										4/25-4/29/96
Mark & Charlie	Grafenwoehr 409th BSB 100th ASG	4	Grafenwoehr SAS	15	507		X	X	X		X	X	X		5/6-5/9/96
		4	Vilseck YS (Rose)	15	2237		X	X	X		X	X	X		4/30-5/3/96
Joel & Ron	Kitzingen 417th BSB 98th ASG	4	Skyline Housing	15 SS	153		X	X	X		X		X		5/8-5/13/96
		4	Marshall Heights	15 SS	341		X	X	X		X		X		5/2-5/7/96
		3	Giebelstadt	7 SS	609		X		X		X		X		5/14-5/16/96
Mark & Charlie	Darmstadt 233rd BSB 104th ASG	4	Lincoln Village SAS	15 SS	4441		X				X		X		5/10-5/15/96
		X	Langen SAS		516		Not Being Done								
		3	Babenhausen*	7 SS	4587		X				X		X		5/16-5/20/96
		X	Aschaffenburg*		670		Not Being Done								

* Indicates MIPR Required

SS Indicates Site Survey Received

X Indicates Not on Wiring Contract

LAN Wiring is being done through HQ USAREUR except for Mannheim

Scheduled Date is tentative pending site readiness and arrival of computers

+ Reported Done by the Pilot Site

Last modified:
4/10/96

Army School Age & Teen Project

USAREUR Site Planning

Explanation Sheet

Days - The estimated amount of days needed at the site for proper installation/configuration of all hardware with some orientation provided to the lab instructor (if hired/available).

Computers - The number of workstations that will be available for usage by project participants. This does not reflect the server computer which will not be available for use by a project participant.

Building # - Where the computers will be installed.

LAN Wiring In - If the Local Area Network (LAN) wiring is in. This wiring is 10BaseT, Category 5, 8 wire, with RJ45 connectors. With the exception of Mannheim, all LAN wiring is done through HQ USAREUR. This is **priority 2** for installation.

Power Ordered - If the room needed a power upgrade or additional power plugs, whether a work order has been submitted to DEH. This is **priority 1** for installation. All equipment being ordered is 220V.

Power In - Whether DEH has acted upon the submitted work order and if the room now has sufficient power for installation. This is **priority 1** for installation. If this box is not checked, you don't have sufficient power or power outlets.

LI Contract Out - If the site is currently advertising for a lab instructor with a job description/contract that has been approved.

LI Hired - Has the site hired a lab instructor.

LSR Class A Ordered - Whether a local support request for a voice, DSN line that is capable of reaching HQ USAREUR, 370-8172, has been ordered through the site's DOIM. This line is for voice support of the lab.

LSR Class A Installed - If the voice line has been installed by the DOIM.

LSR 4 Wire to Gateway Ordered - A local support request for a 4 wire dedicated line to the DOIM's gateway. This line will route TCP/IP and provide for the internet connection for all the computers in the lab. Some sites may require a leased, commercial line instead of a military line.

LSR 4 Wire to Gateway Installed - If the line to the gateway has been installed by the DOIM.

Scheduled Date - If the power is ready and the computers have arrived, the day installation at each site will begin & end.